




# INSPECTOR'S DAILY REPORT

City of Lake Forest Park - Staunton Cove Short Plat

Daily Information	
Inspector's Name:	Michael Maranan <span style="float: right;">Date: 10/17/2016</span>
Inspector's Shift Hours:	8 a.m. to 5 p.m. - Periodic
Weather:	a.m.: 52±°F, rain p.m.:
Prime Contractor:	Universal Land Construction Company
Representative & Title:	Mike Johnson, Project Manager
Contractor's Work Activity	
Location of Work:	Site (18623 40th Place NE)
Description of Work:	Materials Delivered for the On-Site Storm Drainage Detention System

Inspection			
Time	What was inspected?	In Conformance?	Comments / Action
-	Storm drainage detention pipes	-	• No work - the 96-inch corrugated aluminum pipes were delivered on site.

Inspection	
Diary	
Time	Discussion
10:30 AM - 11:10 AM	Approximate time of arrival on site was 10:30 AM. Craig Thompson (foreman, Universal Land) with three other workers were on site. Besides his crew, there were 2 third-party flaggers on each end of site frontage. The 96-inch corrugated aluminum pipes were inspected by the foreman before they were taken out of the delivery truck's trailer. The foreman anticipates the delivery of all sections for the detention system to be done by this Wednesday.



Michael Maranan  
(Inspector's Printed Name)

Signature

10/17/2016  
Date



# INSPECTOR'S DAILY REPORT

City of Lake Forest Park - Staunton Cove Short Plat

Subject: [Storm Drainage Construction](#)

Location: [Site](#)

Comment:

A total of 5 sections delivered today (excavators transporting the same section in both pictures).

